

for pressed brick and that he was ready to proceed with the construction of the building as required by the contract and specifications.

The following resolution was then offered and adopted upon motion of Mr. Heigguison:

"Inasmuch as this board heretofore expressed its sense in favor of changing the construction of the outer wall of the Normal School Building from pressed and sand brick, with stone trimmings, to stone, if the same could beally and safely be done, and now after a full investigation it is found the board has full legal right to make such change, if decided by the contractor and consented to by the committee on this board, but on account of the large amount of tooled work required to be done upon the stone under any design and plan acceptable to this board. The expense that would be incurred by reason of such change make it impracticable to make the change contemplated, though much desired by the board. Therefore

Resolved, that the contemplated change be abandoned and that the contractor is hereby instructed to proceed without delay under the original contract, plans and details." Adjourned.

March 3, 1896 - Board met pursuant to call at 9.45 A.M., all members, the clerk, Architects Killings and contractor present. The chairman suggested that the board should determine the kind of stone to be used for all stone trimmings in the building as shown by the exterior designs, and asked for the opinion of the architect as to the proposed use of stone from the quarry from which the foundation stone was taken, it being of the same general character as that provided for in the specifications upon which the contractor's original bid was submitted. In reply, referring to the supplementary "Note" preceding the adopted specifications and designating "Chuckanut Stone, or its equal" for all trimmings. The architect, without stating that he considered the proposed stone equal to Chuckanut stone for all purposes, expressed the opinion that on account of its lighter color it should be used according to his design and with

the brick furnished for, would be more attractive than the Chertmant stone, and he considered it sufficiently durable and in every way suitable for the purpose intended. It was thereupon ordered, upon motion of Mr. Edens, that all stone trimmings in the building be made of stone from the quarry from which the foundation stone was taken, and that all the stone so used be of the lightest shade obtainable and fully equal in quality to the sample deposited with the clerk by the contractor and identified by the signature of the contractor and chairman of the Board.

The architect, Mr. Skillings, presented the following "Estimate for Contractor", which estimate bears date "March 1st, 1896" and is all for work done during the month of February:

341 perch stone @ \$2.70	=	\$920.70
110 yds. earth .25	=	<u>27.50</u>
		\$948.20

"Stonework, which is an extra outside the contract, but included, 178 perch @ 2.70 - \$480.60"

Signed "Skillings & Co. by
W. P. Skillings, Archt."

The full amount of the extra (\$480.60) was allowed, and the remaining \$467.60 of the estimate proper, less twenty percent.

Vouchers were then ordered certified to the State Auditor for the issuance of warrants in payment of bills allowed, as follows:

Voucher No. 30 favor of A. Lee, \$44.00
for eleven (11) days service as Supt.

Voucher No. 31, - favor of Mrs. B. Davy, \$854.68,
being estimate and extra as above noted.

Adjourned.

Record of Meetings of Feb. 18 to March 3, inclusive,
read and approved April 1, 1896.

O. H. Culver,

Clerk.

Eli McKim

Chairman.

Meetings of April 1st & April 15th

April 1, 1896 - Board met at 2 p.m., pursuant to